

Work Change Directive

No. 1

Date of Issuance: September 7, 2021 Effective Date: September 7, 2021

Project:	Owner:	Owner's Contract No.:
Ingalls Avenue Improvements – Phase 2	City of Pascagoula	R109-290-06KCR
Contract:	Date of Contract:	
Ingalls Avenue Roadway Improvements	August 4, 2020	
Contractor:	Engineer's Project No.:	
Necaise Brothers Construction Company	1032	

You are directed to proceed promptly with the following change(s):

Item No.	Description
1	Amend construction schedule to exclude work in and around Market Street intersection while Continuing work on Ingalls Avenue west of Market Street (Phase II area from Pascagoula St To station 32+60). Contractor is directed to not work east of station 32+60 until authorized.

Attachments (list documents supporting change):

Possible environmental contamination discovered. Phase 2 environmental site assessment (ESA) must be done on the east side of Market and Ingalls

Purpose for Work Change Directive:

- Authorization for Work described herein to proceed on the basis of Cost of the Work due to:
 - Nonagreement on pricing of proposed change.
 - Necessity to expedite Work described herein prior to agreeing to changes on Contract Price and Contract Time.

Estimated change in Contract Price and Contract Times:

Contract Price \$ _____ (increase/decrease) Contract Time 90 (increase) (increase/decrease)
days

If the change involves an increase, the estimated amounts are not to be exceeded without further authorization.

Recommended for Approval by Engineer:	Date
	9/2/2021
Authorized for Owner by:	Date
Accepted for Contractor by:	Date
Approved by Funding Agency (if applicable):	Date: